

# ornl

ORNL/TM-10717

**OAK RIDGE  
NATIONAL  
LABORATORY**

**MARTIN MARIETTA**

**Bulk Shielding Facility  
Quarterly Report  
October, November,  
and December 1987**

F. E. Muggridge  
W. A. Duggins

OAK RIDGE NATIONAL LABORATORY  
CENTRAL RESEARCH LIBRARY  
CIRCULATION SECTION  
OAK RIDGE, TN  
**LIBRARY LOAN COPY**  
DO NOT TRANSFER TO ANOTHER PERSON  
If you wish someone else to see this  
copy, send us your request and  
the library will arrange a loan.

OPERATED BY  
MARTIN MARIETTA ENERGY SYSTEMS, INC.  
FOR THE UNITED STATES  
DEPARTMENT OF ENERGY

Printed in the United States of America. Available from  
National Technical Information Service  
U.S. Department of Commerce  
5285 Port Royal Road, Springfield, Virginia 22161  
NTIS price codes—Printed Copy: A03; Microfiche A01

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Research Reactors Division  
Reactor Operations Section

**BULK SHIELDING FACILITY QUARTERLY REPORT  
OCTOBER, NOVEMBER, AND DECEMBER 1987**


F. E. Muggridge  
W. A. Duggins

SPONSOR: A. L. Lotts  
Research Reactors Division

Date Published - April 1988

Notice: This document contains information of a preliminary nature. It is subject to revision or correction and, therefore, does not represent a final report.

Prepared by the  
Oak Ridge National Laboratory  
Oak Ridge, Tennessee 37831  
operated by  
MARTIN MARIETTA ENERGY SYSTEMS, INC.,  
for the  
U.S. DEPARTMENT OF ENERGY  
under Contract DE-AC05-84OR21400



3 4456 0275160 8



## CONTENTS

|  | <u>Page</u> |
|--|-------------|
| LIST OF FIGURES . . . . .                          | v           |
| LIST OF TABLES . . . . .                           | v           |
| SUMMARY . . . . .                                  | 1           |
| BULK SHIELDING FACILITY . . . . .                  | 1           |
| OPERATIONS . . . . .                               | 1           |
| Shutdowns . . . . .                                | 1           |
| Maintenance and Changes . . . . .                  | 1           |
| Operational Activities . . . . .                   | 1           |
| Experiments . . . . .                              | 1           |
| Fuel . . . . .                                     | 7           |
| Experiment Facilities Assignments . . . . .        | 8           |
| Demineralizer Performance . . . . .                | 8           |
| SUMMARY OF SURVEILLANCE TESTS AT THE BSR . . . . . | 8           |
| POOL CRITICAL ASSEMBLY . . . . .                   | 13          |
| OPERATIONS . . . . .                               | 13          |
| SURVEILLANCE TESTS AT THE PCA . . . . .            | 13          |



## LIST OF FIGURES

| <u>Figure</u> |                                 | <u>Page</u> |
|---------------|---------------------------------|-------------|
| 1             | Core loading 103, BSR . . . . . | 2           |

## LIST OF TABLES

| <u>Table</u> |   | <u>Page</u> |
|--------------|---|-------------|
| 1            | Basic operating data (October-December 1987) . . . . .    | 3           |
| 2            | Analysis of shutdowns . . . . .                           | 3           |
| 3            | Maintenance and changes, instrumentation and controls . . | 4           |
| 4            | Maintenance and changes, process system . . . . .         | 5           |
| 5            | Maintenance and changes, mechanical system . . . . .      | 5           |
| 6            | Operational activities . . . . .                          | 6           |
| 7            | Experiment facilities activity, LTNIF . . . . .           | 6           |
| 8            | Fuel and shim-safety rod status . . . . .                 | 7           |
| 9            | Experiment facilities assignments . . . . .               | 8           |
| 10           | Demineralizer performance data . . . . .                  | 9           |
| 11           | Summary of surveillance tests at the BSR . . . . .        | 10          |



# BULK SHIELDING FACILITY QUARTERLY REPORT OCTOBER, NOVEMBER, AND DECEMBER 1987

## SUMMARY

The Bulk Shielding Reactor (BSR) remained shutdown during October, November, and December. Water-quality control in both the reactor primary and secondary cooling systems was satisfactory.

The Pool Critical Assembly (PCA) is shutdown for shim-safety rod magnets and associated electronic components upgrading.

## BULK SHIELDING FACILITY

### OPERATIONS

Core loading 103 is shown in Fig. 1. However, the shim-safety rod calibrations are not complete due to a reactor shutdown ordered by the Department of Energy on March 26, 1987.

The BSR remained down during the quarter as ordered by the Department of Energy. The basic operating data are shown in Table 1.

The Low-Temperature Neutron Irradiation Facility (LTNIF) functional testing and facility upgrading continues.

### Shutdowns

The reactor remained shutdown during the quarter. Table 2 gives an analysis of the scheduled and unscheduled shutdowns.

### Maintenance and Changes

Maintenance and changes to the instrumentation components in the complex are listed in Table 3.

Maintenance and changes of the process systems are listed in Table 4.


Maintenance and changes of the mechanical systems are listed in Table 5.

### Operational Activities

The operational activities for the quarter are listed in Table 6.

### Experiments

Work relating to LTNIF is listed in Table 7.



ORNL/DWG 87-10730

**BSR CORE**



|    |    |                  |    |          |          |          |          |        |
|----|----|------------------|----|----------|----------|----------|----------|--------|
|    |    |                  |    | (C)      | AL       | AL       | AL       | AL     |
| 81 | 82 | 83               | 84 | 85       | 86       | 87       | 88       | 89     |
|    |    |                  |    | AL       | AL       | AL       | AL       | AL     |
| 71 | 72 | 73               | 74 | 75       | 76       | 77       | 78       | 79     |
|    |    | EAST             |    | OR-98-F  | BSF-S-17 | BSF-A10  | BSF-S-18 | B-83-1 |
|    |    |                  |    | 193      | 63       | 182      | 64       | 201    |
| 61 | 62 | 63               | 64 | 65       | 66       | 67       | 68       | 69     |
|    |    | D <sub>2</sub> O |    | BSF-T6   | M-111-F  | YZP-0049 | BSF-T2   | BSF-T5 |
|    |    |                  |    | 211      | 174      | 196      | 176      | 211    |
| 51 | 52 | 53               | 54 | 55       | 56       | 57       | 58       | 59     |
|    |    | TANK             |    | BSF-S-T2 | BSF-T3   | BSF-S-T4 | B-83-2   | (a)    |
|    |    |                  |    | 107      | 190      | 107      | 201      |        |
| 41 | 42 | 43               | 44 | 45       | 46       | 47       | 48       | 49     |
|    |    |                  |    | M-110-F  | M-59-H   | M-102-F  | M-104-F  | BSF-T4 |
|    |    |                  |    | 176      | 194      | 190      | 195      | 211    |
| 31 | 32 | 33               | 34 | 35       | 36       | 37       | 38       | 39     |
|    |    |                  |    | M-60-H   | BSF-S-T1 | M-95-F   | BSF-S-T3 | M-61-H |
|    |    |                  |    | 184      | 83       | 180      | 83       | 186    |
| 21 | 22 | 23               | 24 | 25       | 26       | 27       | 28       | 29     |
|    |    |                  |    |          |          |          |          |        |
| 11 | 12 | 13               | 14 | 15       | 16       | 17       | 18       | 19     |

|                   |                |
|-------------------|----------------|
| LOADING NO.       | 103            |
| DATE              | March 24, 1987 |
| EXCESS REACTIVITY | (b)            |
| OPERATING MASS    | 3958 g         |

ROD POSITIONS AT CRITICAL  
(With Operating Mass)

| ROD NO. | IN. WITHDRAWN |       |
|---------|---------------|-------|
| 1       | 10.05         | 11.75 |
| 2       | 10.05         | 11.75 |
| 3       | 10.05         | 11.75 |
| 4       | 10.05         | 11.75 |
| 5       | 23.00         | 11.75 |
| 6       | 23.00         | 11.75 |

REMARKS:  
DOE mandated reactor to be shut down 4 p.m., March 26, 1987

<sup>a</sup>Core position for the Low-Temperature Neutron Irradiation Facility.  
<sup>b</sup>Rod calibrations are not complete due to a DOE mandated reactor shutdown on March 26, 1987.  
<sup>c</sup>Fission chamber.

Fig. 1. Core loading 103, BSR.

Table 1. Basic operating data  
(October-December 1987)

|   | This<br>quarter | Last<br>quarter | Year<br>to date |
|---|-----------------|-----------------|-----------------|
| Total energy, kWd                           | 0               | 0               | 20,709          |
| Average operating power, kW                 | 0               | 0               | 439             |
| Time operating, %                           | 0               | 0               | 5.3             |
| Reactor availability, %                     | 99.9            | 99.9            | 99.9            |
| Reactor water radioactivity,<br>cpm/ml (av) | BG              | BG              | 374             |
| Reactor water resistivity,<br>ohm-cm (av)   | 1,970,000       | 1,475,000       | --              |
| Research samples                            | 0               | 0               | 7               |

Table 2. Analysis of shutdowns\*

| Description of shutdown | Number |
|-------------------------|--------|
| Scheduled:              | 0      |
| Unscheduled:            | 0      |
| TOTAL:                  | 0      |

\*The Department of Energy ordered the reactor to be shut down on March 26, 1987. The reactor did not operate during the report period.

Table 3. Maintenance and changes, instrumentation and controls

| Date     | Components         | Trouble/change    | Maintenance performed  |
|----------|--------------------|-------------------|--|
| 10-5-87  | Servo computer     | Faulty module     | Replaced heat power module in servo programmable computer      |
| 10-29-87 | FRCAS              | Routine           | Quarterly checks   |
| 11-3-87  | BSR remote         | Routine           | Contractor installed conduit and terminal box for fiber optics |
| 12-7-87  | FRCAS              | Routine           | Bimonthly checks   |
| 12-11-87 | Linear amplifier   | Faulty connection | Repaired cable connection                                      |
| 12-16-87 | Annunciator panels | New               | Installed new annunciator panel in panel H                     |
| 12-31-87 | Seismic alarm      | New               | Installed seismic alarm channels                               |

Table 4. Maintenance and changes, process systems

| Date     | Components                             | Trouble/change               | Maintenance performed               |
|----------|--|------------------------------|-------------------------------------|
| 10-8-87  | Cell vent charcoal filters             | Failed elemental iodine test | Replaced all three banks of filters |
| 10-20-87 | Control room thermostat                | Changed location             | Relocated thermostat                |
| 12-14-87 | Pressure relief valve on acid mix tank | Failed test                  | Installed new pressure relief valve |
| 12-15-87 | BSR vault steam                        | Steam leak                   | Repaired steam leak                 |

Table 5. Maintenance and changes, mechanical systems

| Date     | Components           | Trouble/change     | Maintenance performed                    |
|----------|----------------------|--------------------|--|
| 10-9-87  | Secondary tower fans | Routine            | Checked load amps on fans                |
| 10-28-87 | Overhead crane       | Faulty brakes      | Replaced brakes                          |
| 10-29-87 | Overhead crane       | Replaced brakes    | Inspected and load tested overhead crane |
| 11-3-87  | Primary water system | Damaged insulation | Repaired insulation                      |
| 12-17-87 | Decay tank sparger   | New equipment      | Installed sparger in decay tank          |

Table 6. Operational activities

| Date     | Remarks   |
|----------|---|
| 10-13-87 | Tagged NOG system in stack area to ensure proper valving on relief valves |
| 12-31-87 | Completed cell vent system quarterly checks                               |
| 12-31-87 | Completed emergency electrical power quarterly test                       |

Table 7. Experiment facilities activity, LTNIF

| Date     | Remarks  |
|----------|--|
| 10-13-87 | Transferred LTNIF electromagnet assembly to pool storage dewar   |
| 10-29-87 | Pulled cryostat insert and plug, placed in storage area          |
| 11-3-87  | Installed catch tray on cryostat top                             |
| 11-11-87 | Pulled gas circulating fan assembly from cryostat to be modified |
| 11-13-87 | Replaced gas fan assembly into cryostat                          |
| 11-25-87 | Transferred dewar from west laboratory to north end of bay area  |

Fuel

Changes in the fuel inventory are reported in Table 8.

Table 8. Fuel and shim-safety rod status

|   | This<br>quarter | Last<br>quarter | Year<br>to date |
|---|-----------------|-----------------|-----------------|
| Fuel elements depleted  | 0               | 0               | 0               |
| Shim-safety rod fuel elements depleted                                | 0               | 0               | 0               |
| New fuel elements placed in service                                   | 0               | 0               | 0               |
| New shim-safety rod fuel elements placed<br>in service                | 0               | 0               | 0               |
| Partially depleted shim-safety rod fuel<br>elements                   | 6               | 6               | 6               |
| New fuel elements available for use                                   | 15              | 15              | 15              |
| New shim-safety rod fuel elements available                           | 7               | 7               | 7               |
| Partially depleted fuel elements available<br>for use (includes core) | 30              | 30              | 30              |
| New boron stainless steel shim-safety rods<br>placed in service       | 0               | 0               | 0               |
| Boron stainless steel shim-safety rods in<br>service                  | 6               | 6               | 6               |
| Boron stainless steel shim-safety rods<br>available for use           | 1               | 1               | 1               |

### Experiment Facilities Assignments

Experiment facilities assignments are listed in Table 9. The tubes of the east D<sub>2</sub>O tank are not permanently assigned; they have been used by various Laboratory personnel for short-term sample irradiations.

Table 9. Experiment facilities assignments

| Facility  | Location                   | Division or sponsor |
|---|----------------------------|---------------------|
| Dry thermal-neutron tubes (D-3-1 and -2)                            | East D <sub>2</sub> O tank | Research Reactors   |
| Wet thermal-neutron tubes (D-4-1 and -2, D-6-1, -2, -3, -4, and -5) | East D <sub>2</sub> O tank | Research Reactors   |
| Low-Temperature Neutron Irradiation Facility (LTNIF)                | Southwest corner of pool   | Solid State         |

### Demineralizer Performance

Table 10 gives detailed information on the condition of the primary water system for the preceding quarters and pertinent data on the performance of the bypass demineralizer.

### SUMMARY OF SURVEILLANCE TESTS AT THE BSR

Table 11 is a tabulation of the completion dates of the surveillance tests required by the Technical Specifications. This table contains all the surveillance tests scheduled for frequencies of one test per month or longer. Other surveillance requirements which are not reported are satisfied by routine completion of daily and weekly check sheets, start-up checklists, hourly data sheets, the operating log book, and miscellaneous quality assurance tests.

Table 10. Demineralizer performance data

| Run No.         | Initiation date | Termination date | Throughput (gal) | Gross gamma (cpm/ml) |     | pH  |     | Specific resistance (ohm-cm) |           |
|-----------------|-----------------|------------------|------------------|----------------------|-----|-----|-----|------------------------------|-----------|
|                 |                 |                  |                  | In                   | Out | In  | Out | In                           | Out       |
| 61              | 8-5-80          | 10-30-80         | 1,850,000        | 1,824                | 118 | 5.4 | 5.6 | 1,148,000                    | 2,600,000 |
| 62              | 11-4-80         | 2-26-81          | 2,600,000        | 1,587                | 110 | 5.4 | 5.6 | 1,368,000                    | 4,319,000 |
| 63              | 3-2-81          | 6-20-81          | 2,200,000        | 1,271                | 151 | 5.5 | 5.7 | 1,233,000                    | 3,960,000 |
| 64              | 6-29-81         | 8-11-81          | 1,250,000        | 1,941                | 141 | 5.4 | 5.7 | 896,000                      | 2,258,000 |
| 65              | 8-12-81         | 9-8-81           | 425,000          | 2,163                | 142 | 5.2 | 5.4 | 445,000                      | 1,126,000 |
| 66 <sup>a</sup> | 9-19-81         | 1-3-82           | 850,000          | 1,666                | 119 | 5.4 | 5.6 | 1,138,000                    | 1,980,000 |
| 67              | 1-4-82          | 4-5-82           | 2,400,000        | 1,874                | 150 | 5.4 | 5.6 | 970,000                      | 1,691,000 |
| 68              | 4-7-82          | 7-8-82           | 2,000,000        | 1,841                | 138 | 5.3 | 5.5 | 915,000                      | 1,841,000 |
| 69              | 7-9-82          | 7-27-82          | 750,000          | 1,962                | 129 | 5.2 | 5.4 | 720,000                      | 1,136,000 |
| 70 <sup>a</sup> | 9-22-84         | 8-30-83          | 1,900,000        | 527                  | 59  | 5.2 | 5.4 | 1,180,000                    | 2,034,000 |
| 71 <sup>b</sup> | 8-31-83         | 5-15-84          | 2,693,560        | 2,961                | 166 | 5.6 | 5.8 | 1,030,000                    | 1,830,000 |
| 72              | 6-5-84          | 9-11-84          | 2,851,200        | --                   | --  | 5.5 | 5.7 | 1,025,000                    | 2,000,000 |
| 73              | 9-13-84         | 2-8-85           | 2,650,000        | 2,467                | 230 | 5.6 | 5.9 | 758,000                      | 1,289,000 |
| 74              | 2-16-85         | 4-1-85           | 1,114,560        | 2,565                | --  | 5.6 | 6.1 | 468,000                      | 1,501,000 |
| 75 <sup>a</sup> | 4-2-85          | 7-16-85          | 3,389,760        | 3,337                | 282 | 5.7 | 6.1 | 736,000                      | 1,590,000 |
| 76              | 7-19-85         | 12-6-85          | 4,354,460        | 3,727                | 196 | 5.7 | 5.9 | 840,000                      | 1,818,000 |
| 77              | 12-10-85        | 4-9-86           | 3,543,400        | 1,268                | 104 | 5.7 | 5.8 | 1,023,000                    | 2,033,000 |
| 78              | 4-11-86         | 9-15-86          | 4,521,600        | 3,238                | 365 | 5.9 | 6.2 | 686,000                      | 1,613,000 |
| 79              | 9-17-86         | 11-1-86          | 1,094,400        | 1,122                | 141 | 5.8 | 5.9 | 939,000                      | 2,165,000 |
| 80              | 11-14-86        | 1-26-87          | 530,000          | 1,910                | 162 | 6.0 | 6.4 | 641,000                      | 1,583,000 |
| 81 <sup>a</sup> | 1-30-87         | 9-3-87           | 4,665,600        | 374                  | 47  | 5.6 | 5.7 | 922,000                      | 1,708,000 |
| 82              | 9-8-87          | --               | --               | --                   | --  | --  | --  | --                           | --        |

<sup>a</sup>New resin in the demineralizer columns.

<sup>b</sup>The demineralizer operated on low flow (approximately 7 gpm) from September 26, 1983, to January 17, 1984, due to a failure of the booster pump.

Table 11. Summary of surveillance tests at the BSR

| Test  | Most recent test | Previous test |
|---|------------------|---------------|
| <u>Biennial tests</u>   |                  |               |
| Inspection of the shim-safety rods  | 1-22-87          | 9-23-85       |
| <u>Annual tests</u>   |                  |               |
| Core dT channel calibration   | 9-25-87          | 9-29-86       |
| Core dP channel calibration   | 9-30-87          | 9-30-86       |
| Primary coolant flow channel calibration  | 9-30-87          | 9-30-86       |
| Pool water-level channel calibration  | 9-30-87          | 6-10-87       |
| Maximum rate of reactivity addition by the shim-safety rods   | 3-26-87*         | 12-16-86      |
| Reactivity assigned to the servo-control system   | 3-26-87*         | 5-2-86        |
| Subcriticality with each shim-safety rod at its upper limit while all other shim-safety rods are fully inserted | 9-25-87          | 6-9-87        |
| <u>Semiannual</u>   |                  |               |
| Cell-ventilation filter efficiency  |                  |               |
| A. Elemental iodine   | 10-9-87          | 9-25-87       |
| B. Dioctyl phthalate  | 6-22-87          | 12-12-86      |
| Continuous air monitor  | 8-5-87           | 5-5-87        |
| Radiation monitor   | 9-3-87           | 6-3-87        |
| Stack radiation monitor calibration   | 11-24-87         | 3-16-87       |

Table 11. (Continued)

| Test  | Most recent test | Previous test |
|---|------------------|---------------|
| <u>Semiannual</u> (continued)   |                  |               |
| NOG filter system efficiency  |                  |               |
| Elemental iodine test - east bank                                       | 8-11-87          | 7-2-87        |
| Elemental iodine test - west bank                                       | 12-21-87         | 8-27-87       |
| Diocetyl phthalate test - east bank                                     | 9-3-87           | 8-11-87       |
| Diocetyl phthalate test - west bank                                     | 9-3-87           | 3-2-87        |
| <u>Quarterly</u>  |                  |               |
| Safety channel No. 1 calibration  | 12-4-87          | 9-24-87       |
| Safety channel No. 2 calibration  | 12-9-87          | 9-24-87       |
| Safety channel No. 3 calibration  | 12-9-87          | 9-24-87       |
| Log-N channel calibration   | 12-9-87          | 9-23-87       |
| Fission chamber channel calibration                                     | 3-11-87**        | 12-4-86       |
| Flapper valve position channel functional test                          | 12-16-87         | 9-30-87       |
| Measurement of release time and time of flight for the shim-safety rods | 12-14-87         | 9-25-87       |
| Containment closure system functional test                              | 12-31-87         | 9-10-87       |
| In-leakage during containment mode                                      | 12-31-87         | 9-10-87       |
| <u>Ten year</u>   |                  |               |
| Syphon break system functional test                                     | 7-17-86          | 3-11-82       |
| Reactor containment inspection  | 9-22-83          | 1-3-75        |

Table 11. (Continued)

| Test                                     | Most recent test | Previous test |
|--|------------------|---------------|
| <u>Ten year (continued)</u>              |                  |               |
| Support structure inspection             | 9-22-83          | 1-3-75        |
| Reactor bridge inspection                | 8-30-85          | 10-12-72      |
| Primary piping (in-pool) inspection      | 6-16-87          | 1-3-75        |
| Primary piping (pump house) inspection   | 9-4-85           | 10-12-72      |
| Primary piping (valve pit) inspection    | 8-26-85          | 10-12-72      |
| Primary pump (when accessible)           | 3-19-81          | 5-5-80        |
| <u>Others</u>                            |                  |               |
| Calibration of shim-safety rods          | 3-26-87*         | 5-2-86        |
| Emergency electrical power test          | 12-31-87         | 9-10-87       |
| LTNIF, pool water level, functional test | 6-5-87           | 1-20-87       |

\*Rod calibrations are not complete due to the DOE-ordered shutdown on March 26, 1987.

\*\*Counts not sufficient to make calibration check. This will be done prior to reactor startup.

## POOL CRITICAL ASSEMBLY

## OPERATIONS

The PCA is shutdown for shim-safety rod magnets and associated electronic components to be upgraded. The fuel elements have been shipped to Savannah River for reprocessing.

## SURVEILLANCE TESTS AT THE PCA

Shim-safety-rod magnets and associated electronic components are being upgraded at the PCA. Until this work is completed, it will not be possible to make all the surveillance tests required at this facility by the Technical Specifications. Thus, a waiver of the PCA Technical Specifications surveillance test requirements during the proposed modification and component replacement period was granted.<sup>1</sup>

---

<sup>1</sup>Letter to B. L. Corbett from K. H. Poteet, subject "Waiver of Surveillance Tests at the PCA," March 26, 1985.



## INTERNAL DISTRIBUTION

- |                       |                                      |
|-----------------------|--------------------------------------|
| 1. S. J. Ball         | 17. A. L. Lotts                      |
| 2. G. H. Coleman      | 18. B. H. Montgomery                 |
| 3. B. L. Corbett      | 19. D. M. McGinty                    |
| 4. W. G. Craddick     | 20-21. F. E. Muggridge               |
| 5. T. L. Dahl         | 22. F. R. Mynatt                     |
| 6. W. A. Duggins      | 23. K. H. Poteet                     |
| 7. R. E. Fenstermaker | 24. J. A. Ray                        |
| 8. T. P. Hamrick      | 25. R. M. Stinnett                   |
| 9. R. M. Harrinton    | 26. D. B. Trauger                    |
| 10. R. W. Hobbs       | 27. K. W. West                       |
| 11. S. A. Hodge       | 28-29. Laboratory Records Department |
| 12. S. S. Hurt        | 30. Laboratory Records, ORNL R.C.    |
| 13. E. B. Johnson     | 31-32. Central Research Library      |
| 14. R. R. Judkins     | 33. Document Reference Section       |
| 15. H. R. Kerchner    | 34. ORNL Patent Section              |
| 16. A. M. Krinchsky   |                                      |

## EXTERNAL DISTRIBUTION

35. Safety and Environmental Control Division, Department of Energy, Oak Ridge, Tennessee 37831
36. N. Goldenberg, Director, Safety, QA, and Safeguards, Office of Support Programs, Department of Energy, Germantown, Maryland 20545
37. J. A. Lenhard, Office of Assistant Manager for Energy Research and Development, Department of Energy, Oak Ridge Operations Office, Oak Ridge, Tennessee 37831
38. L. E. Temple, Director, Construction Management, Office of Energy Research, Department of Energy, Washington, D. C. 20585
- 39-48. Office of Scientific and Technical Information, DOE, Oak Ridge, Tennessee 37831

